



For Posting to Website, 4/15/14  
6/30/14

Republic of the Philippines  
**DEPARTMENT OF EDUCATION**  
Region X  
**DIVISION OF MISAMIS ORIENTAL**  
Cagayan de Oro City



DATE: June 27, 2014

DIVISION MEMORANDUM No. 153 s. 2014

TO: PS District Supervisors/In-Charged  
Elementary School Heads  
Secondary School Heads  
This Division

FROM: CHERRY MAE L. LIMBACO, Ph.D., CESO V  
Schools Division Superintendent

SUBJECT: Submission ASAP District Consolidated Report of Confirmation  
Receipt of the FY 2013 and 2014 classroom construction/  
allocations.

1. Pursuant to DepEd Memorandum No. 1, s. 2014, re: Disseminating Information on Classroom Construction Initiatives for Fiscal Year (FY) 2013-2014.
2. Enclosed herewith is the **template** for your ready reference.
3. **Deadline of submission** of the report is **on or before July 3, 2014** and shall be **consolidated by district**.
4. Further the district consolidated report shall be submitted in **one (1) folder with label " District Consolidated Report of Confirmation Receipt of the Fiscal Year 2013 and Fiscal Year 2014 Classroom Construction/Allocations.**
5. Listing of recipient schools for FY 2013 is hereto attached for your ready reference.
6. For more information, please contact Mr. Norberto E. Rosales, EPS/DPFC with cell number 09177948730.
7. For the information, guidance and compliance of all concerned.

/ner

For Posting to Website, His Office  
6/30/14



REPUBLIKA NG PILIPINAS  
REPUBLIC OF THE PHILIPPINES  
KAGAWARAN NG EDUKASYON  
DEPARTMENT OF EDUCATION  
DepEd Complex, Meralco Avenue, Pasig City, Philippines

I, [Name of School Head, TIC, Principal Coordinator], School Head/Teacher-In-Charge/  
Principal Coordinator of [School Name and School ID], Division of [Name of Division],  
Region of [Name of Region], confirm that the above-written school has received allocation  
for total of [Number of Classrooms] classrooms for FY 2013 from the following sources:

- BEFF 2013 Batch 1
- BEFF 2013 Batch 2
- BEFF 2013 Batch 3
- BEFF 2013 Batch 4
- BEFF 2013 Batch 5
- SBP4BE Batch 1
- SBP4BE Batch 2
- Others (*specify*): \_\_\_\_\_

Attached herewith are the status report on the implementation of the  
abovementioned classroom construction initiatives, including those which are funded by other  
stakeholders. (*attach status report*)

In addition, I hereby report the following proposal/s relative to the construction,  
repair and/or rehabilitation of classrooms from other stakeholder/s.

Possible Donor	Type of Assistance (construction, repair and/or rehabilitation)	Date of Proposal	Proposed Start Date of Project
1)			
2)			
3)			

(*attach copy of proposal; indicate NONE if no proposal/s received*)

\_\_\_\_\_  
Signature over printed name

\_\_\_\_\_  
Date

\_\_\_\_\_  
Designation

For Posting to Website, 6/30/14  
 STATUS OF PROJECTS IMPLEMENTED BY DPWH  
 As of March 31, 2014  
 File R

SCHOOL	SCHOOL NO	NAME OF SCHOOL	MUNICIPALITY/LOCATION	LD	TOTAL NO. OF TITLES	SCOPE OF WORK	PRE-CONSTRUCTION ACTIVITIES		CONSTRUCTION STAGE				DPWH Percentage Accomplishment Report	DPWH Remarks	DepEd Value Percentage Accomplishment	
							Contract Amount	Disbursed	Date Started	Completed	100.00	100.00				Completed
Misamis Oriental	304076	Sabay High	SABAY	1	2	1 STY - SCH	Pwp 1,120,820.00	Pwp 1,120,820.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	304078	Kilbungod NHS	MAGSAYSAY (LINDOODS)	1	2	1 STY - SCH	Pwp 1,120,280.00	Pwp 1,120,280.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	304093	Telivayan NHS (Misamis Oriental PWS)	TALISAYAN	1	2	1 STY - SCH	Pwp 1,120,431.00	Pwp 1,120,431.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	304081	Belivanan NHS	BALINGASAG	1	2	1 STY - SCH	Pwp 1,120,431.00	Pwp 1,120,431.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	304070	Espenanza NHS	KINGOLITAN	1	2	1 STY - SCH	Pwp 1,120,620.00	Pwp 1,120,620.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	304085	Manananggal NHS	BALINGANAN	1	2	1 STY - SCH	Pwp 1,120,620.00	Pwp 1,120,620.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	304095	Porolun NHS	MEDINA	1	1	1 STY - SCH	Pwp 961,779.00	Pwp 961,779.00	1	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	313206	Reardon NHS	BALINGASAG	1	2	1 STY - SCH	Pwp 1,127,140.00	Pwp 1,127,140.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	304100	Stra. Inas NHS	TALISAYAN	1	2	1 STY - SCH	Pwp 1,128,431.00	Pwp 1,128,431.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	304084	Manananggal NHS	TALISAYAN	1	2	1 STY - SCH	Pwp 1,128,431.00	Pwp 1,128,431.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	304092	Misamis Oriental NHS	BALINGASAG	1	2	1 STY - SCH	Pwp 1,128,431.00	Pwp 1,128,431.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	304092	Buhangay NHS	BALINGANAN	1	1	1 STY - SCH	Pwp 619,066.00	Pwp 619,066.00	1	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	313204	Lumbia NHS	LAGONOYONG	1	1	1 STY - SCH	Pwp 619,066.00	Pwp 619,066.00	1	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	304097	Sari Hilda NHS	BALINGASAG	1	1	1 STY - SCH	Pwp 619,066.00	Pwp 619,066.00	1	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	127747	Lagorlong CS	LAGONOYONG	1	1	1 STY - SCH	Pwp 619,066.00	Pwp 619,066.00	1	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	127776	Cadena De Amor ES	MAGSAYSAY (LINDOODS)	1	2	1 STY - SCH	Pwp 1,120,280.00	Pwp 1,120,280.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	127619	Limbao ES	BALINGASAG	1	2	1 STY - SCH	Pwp 1,117,140.00	Pwp 1,117,140.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00
Misamis Oriental	127624	Resario ES	BALINGASAG	1	2	1 STY - SCH	Pwp 1,117,140.00	Pwp 1,117,140.00	2	-	-	4/2/2013	100.00	100.00	Completed	100.00

1244

DIVISION	SCHOOL ID	NAME OF SCHOOL	MUNICIPALITY/ LOCATION	LD	TOTAL NO. OF SITES	TARGET NO. OF CLASSES	SCORE OF WORK	REC. CONSTRUCTION ACTIVITIES		CONSTRUCTION STAGE				DPWH Remarks	DPWH Percentage Accomplishment Report	DPWH Remarks	Dates		
								Contract Amount	Contract Amount	Date Started									
Misamis Oriental	123510	Doremi ES	BALINGASAG	1	1	1	1 STY - 1CL	L & L Construction	Php 619,066.00	Php 619,066.00	1	-	-	4/2/2013	80.00	20.00	100.00	Completed	100.00
Misamis Oriental	201606	Kuluran ES	KINGOLUTAN	1	1	1	1 STY - 1CL	WDM Construction & Supply	Php 561,779.00	Php 561,779.00	1	-	-	4/2/2013	84.58	10.00	100.00	Completed	100.00
Misamis Oriental	127887	Masumpo ES	SALAY	1	1	1	1 STY - 1CL	L & L Construction	Php 619,066.00	Php 619,066.00	1	-	-	4/2/2013	100.00	100.00	100.00	Completed	100.00
Misamis Oriental	127864	Tombod ES	SALAY	1	1	1	1 STY - 1CL	L & L Construction	Php 619,066.00	Php 619,066.00	1	-	-	4/2/2013	100.00	100.00	100.00	Completed	100.00
Misamis Oriental	127793	Yula Palpa ES	MAGSAYSAY (LUNAGOSI)	1	1	1	1 STY - 1CL	Florida Construction and Supply	Php 635,522.70	Php 635,522.70	1	-	-	4/2/2013	100.00	100.00	100.00	Completed	100.00
Misamis Oriental	123531	Upper Hermine ES	BALINGASAG	1	1	1	1 STY - 1CL	L & L Construction	Php 619,066.50	Php 619,066.50	1	-	-	4/2/2013	100.00	100.00	100.00	Completed	100.00
Misamis Oriental	127726	Sidad PS	SUGBOHONGOSON	1	1	1	1 STY - 1CL	WDM Construction & Supply	Php 561,779.00	Php 561,779.00	1	-	-	4/2/2013	100.00	100.00	100.00	Completed	100.00
Misamis Oriental	127833	Palapapa ES	ABUKA	1	1	1	1 STY - 1CL	WDM Construction & Supply	Php 561,779.00	Php 561,779.00	1	-	-	4/2/2013	100.00	100.00	100.00	Completed	100.00
Misamis Oriental	127732	Mimbahan PS	SUGBOHONGOSON	1	1	1	1 STY - 1CL	WDM Construction & Supply	Php 561,779.00	Php 561,779.00	1	-	-	4/2/2013	100.00	100.00	100.00	Completed	100.00
Misamis Oriental	127866	Mariungala ES	BALINGASAG	1	1	1	1 STY - 1CL	WDM Construction & Supply	Php 561,779.00	Php 561,779.00	1	-	-	4/2/2013	100.00	100.00	100.00	Completed	100.00
Misamis Oriental	127618	Lapit-Lapu ES	BALINGASAG	1	1	1	1 STY - 1CL	L & L Construction	Php 619,066.00	Php 619,066.00	1	-	-	4/2/2013	38.00	60.00	100.00	Completed	100.00
Misamis Oriental	127782	Koumangan ES	MAGSAYSAY (LUNAGOSI)	1	1	1	1 STY - 1CL	L & L Construction	Php 635,522.50	Php 635,522.50	1	-	-	4/2/2013	66.00	40.00	100.00	Completed	93.88
Misamis Oriental	127781	Kastaman ES	MAGSAYSAY (LUNAGOSI)	1	1	1	1 STY - 1CL	Florida Construction and Supply	Php 635,522.70	Php 635,522.70	1	-	-	4/2/2013	100.00	100.00	100.00	Completed	100.00
Misamis Oriental	204102	Tigapom Nilit SHS	TIGAPOMAN	2	1	4	2 STY - 4CL	2 Pillars Construction and Gen. Machinery	Php 4,558,246.59	Php 4,558,246.59	4	-	-		80.00	90.00	10.00	Completed	100.00

DIVISION	SCHOOL ID	NAME OF SCHOOL	MUNICIPALITY/LOCATION	ED SITE	TOTAL NO. OF CLASSES	TAKE SCORE OF WORK	PVE CONSTRUCTION ACTIVITIES		CONSTRUCTION STAGES				PVE Percentage Accomplishment Report	DPRV Remarks	Degree Validity Percentage Assessable				
							Contract Amount	Date Furnish											
Misamis Oriental	304072	Infino NCRS	INITAO	2	1	4	2 STY - 4CL	8 Pillars Construction and Gen. Merchandise	Pnp 4,472,423.32			4	-	-	80.00	20.00	100.00	Completed	100% comp
Misamis Oriental	304078	Laguindangan NHS	LAGUINDANGAN	2	1	4	2 STY - 4CL	Pyramid Consolidated Builders and Gen. Merchandise	Pnp 4,547,803.09			4	-	-	71.00	29.00	100.00	Completed	100% comp
Misamis Oriental	304103	Villanueva NHS	VILLANUEVA	2	1	4	2 STY - 4CL	Angel & Sam Construction and Gen. Merchandise	Pnp 4,354,250.02			4	-	-	89.00	11.00	100.00	Completed	100% comp
Misamis Oriental	304085	Cogen NHS	EL SALVADOR	2	1	4	2 STY - 4CL	Angel & Sam Construction and Gen. Merchandise	Pnp 1,324,815.33			4	-	-	80.00	20.00	100.00	Completed	100% comp
Misamis Oriental	315205	Moligon NHS	EL SALVADOR	2	1	4	2 STY - 4CL	Angel and Sam Construction and Gen. Merchandise	Pnp 1,204,815.33			4	-	-	87.50	12.50	100.00	Completed	98.46
Misamis Oriental	304094	Opel NHS	OPOL	2	1	2	1 STY - 2CL	Angel and Sam Construction and Gen. Merchandise	Pnp 1,145,758.29			2	-	-	70.00	30.00	100.00	Completed	100% comp
Misamis Oriental	304064	Cabalanban NHS	MAITICAO	2	1	2	1 STY - 2CL	Pyramid Consolidated Builders and Gen. Merchandise	Pnp 1,146,041.73			2	-	-	-	100.00	100.00	Completed	100% comp
Misamis Oriental	315307	Muntico NHS	MAITICAO	2	1	1	1 STY - 1CL	Angel and Sam Construction and Gen. Merchandise	Pnp 633,278.66			1	-	-	-	100.00	100.00	Completed	100% comp
Misamis Oriental	304073	Jascan NHS	JASCAN	2	1	2	1 STY - 2CL	8 Pillars Construction and Gen. Merchandise	Pnp 1,150,813.89			2	-	-	96.00	4.00	100.00	Completed	100% comp
Misamis Oriental	304099	SIA and NHS	TACOLAN	2	1	4	2 STY - 4CL	Pyramid Consolidated and Gen. Merchandise	Pnp 4,351,370.59			4	-	-	80.00	20.00	100.00	Completed	100% comp
Misamis Oriental	304074	Kalingagan NHS	VILLANUEVA	2	1	1	1 STY - 1CL	Pyramid Consolidated and Gen. Merchandise	Pnp 633,278.66			1	-	-	-	100.00	100.00	Completed	100% comp
Misamis Oriental	304079	Liberal NHS	LIBERTAD	2	1	1	1 STY - 1CL	Pyramid Consolidated Builders and Gen. Merchandise	Pnp 633,278.66			1	-	-	-	100.00	100.00	Completed	100% comp
Misamis Oriental	304087	Mart NHS (LAWYAN)	CLAVERIA	2	1	1	1 STY - 1CL	L & L Construction	Pnp 646,854.30			1	-	-	80.00	20.00	100.00	Completed	100% comp
Misamis Oriental	313308	Rizal NHS	CLAVERIA	2	1	1	1 STY - 1CL	L & L Construction	Pnp 647,454.30			1	-	-	-	100.00	100.00	Completed	100% comp
Misamis Oriental	127099	Vn Chavez MCE	VILLANUEVA	2	1	1	2 STY - 4CL	Angel & Sam Construction and Gen. Merchandise	Pnp 4,345,695.23			4	-	-	92.85	7.15	100.00	Completed	100% comp
Misamis Oriental	127066	Infino CS	INITAO	2	1	2	1 STY - 2CL	8 Pillars Construction and Gen. Merchandise	Pnp 1,148,143.00			2	-	-	-	100.00	100.00	Completed	100% comp
Misamis Oriental	127070	Moligon ES	EL SALVADOR	2	1	2	1 STY - 2CL	Angel & Sam Construction and Gen. Merchandise	Pnp 1,145,992.22			2	-	-	78.50	21.50	100.00	Completed	100% comp
Misamis Oriental	127013	Laguindangan CS	LAGUINDANGAN	2	1	2	1 STY - 1CL	8 Pillars Construction and Gen. Merchandise	Pnp 1,144,228.88			2	-	-	-	100.00	100.00	Completed	100% comp
Misamis Oriental	127042	Luyong Bonbon ES	OPOL	2	1	2	1 STY - 2CL	8 Pillars Construction and Gen. Merchandise	Pnp 1,145,992.22			2	-	-	70.00	30.00	100.00	Completed	100% comp
Misamis Oriental	127046	Opel CS	OPOL	2	1	2	1 STY - 2CL	8 Pillars Construction and Gen. Merchandise	Pnp 1,145,992.22			2	-	-	70.00	30.00	100.00	Completed	100% comp
Misamis Oriental	127055	Gintengbang ES	INITAO	2	1	1	1 STY - 1CL	Pyramid Consolidated Builders and Gen. Merchandise	Pnp 633,278.66			1	-	-	-	100.00	100.00	Completed	100% comp
Misamis Oriental	127072	Moligon ES	NAAYAN	2	1	1	1 STY - 1CL	8 Pillars Construction and Gen. Merchandise	Pnp 633,278.66			1	-	-	-	100.00	100.00	Completed	100% comp
Misamis Oriental	127088	Villanueva ES	OPOL	2	1	2	1 STY - 2CL	Angel & Sam Construction and Gen. Merchandise	Pnp 1,145,992.22			2	-	-	78.00	22.00	100.00	Completed	100% comp
Misamis Oriental	127088	Sun Marlin ES	VILLANUEVA	2	1	2	1 STY - 2CL	Angel & Sam Construction and Gen. Merchandise	Pnp 1,150,813.89			2	-	-	88.00	12.00	100.00	Completed	100% comp


For Posting to Database, Mr. D. C. [Signature]

DIVISION	SCHOOL ID	NAME OF SCHOOL	MUNICIPALITY/LOCATION	LD	TOTAL TRUCE NO. OF 1 NO. OF CLASS	SCORE OF WORK	PRE-CONSTRUCTION ACTIVITIES		COMPLETION STAGE		DPWH Percentage Accomplishment Report	DPWH Remarks	Depth of Funds Available
							Contract Amount	DPWH %	Date Started	DPWH %			
Misamis Oriental	127037	Budongbar ES	OPOL	2	1	1 STY - 1CL	Php 627,260.99	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127041	Gumead ES	CLAYRIA	3	1	1 STY - 1CL	Php 647,454.35	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127705	Ignacio S. Cruz ES	JASMAN	2	1	1 STY - 1CL	Php 624,454.30	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127839	Ignac ES	OPOL	2	1	1 STY - 1CL	Php 627,260.99	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127844	Kadawitan ES	CLAYRIA	2	1	1 STY - 1CL	Php 646,451.30	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127776	Kisamnon ES	JASMAN	2	1	1 STY - 1CL	Php 624,479.29	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127904	Kiraban ES	VILLALBYVA	2	1	1 STY - 1CL	Php 623,289.98	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127946	Lambayeben ES	CLAYRIA	3	1	1 STY - 1CL	Php 642,469.72	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127929	Linaapayan ES	MAAYAN	2	1	1 STY - 1CL	Php 623,289.98	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127853	Malagan ES	CLAYRIA	2	1	1 STY - 1CL	Php 647,454.30	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127818	Taray ES	CITY OF BL. SALLYANDA	2	1	1 STY - 2CL	Php 1,140,143.00	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127697	Tevanawan ES	INTAYO	2	1	1 STY - 2CL	Php 1,150,980.09	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127767	Tanglob ES	LIBERTAO	2	1	1 STY - 2CL	Php 1,150,199.33	100.00	-	-	100.00	Completed	100.00
Misamis Oriental	127971	Ang Ayon ES	LIBERTAO	2	1	1 STY - 1CL	Php 623,612.19	100.00	-	-	100.00	Completed	100.00

Prepared by:   
ENGR. SYDNEY L. SIMO, CE  
Division Project Engineer

Noted by:   
NORBERTO E. ROSALES, Engr-1  
Division Physical Facilities Coordinator

Approved:

  
CHERRY MAE L. LIMBACO, Ph.D., CEIS  
Schools Division Superintendent